



---

## PHASE I CONSTRUCTION PROJECT UPDATE

August 3, 2009

---

### Progress Last Week

- Fire Station #14
  - Finished backfilling all of the foundation walls.
  - Completed waterproofing of the basement walls.
  - Finished building the basement interior masonry walls and started building first floor masonry walls.
  - Framed and poured the footings for the patio, generator pad, and monument sign.
- Public Works Modifications
  - Continued block work on new paint spray booth.
- Emergency Operations Center (EOC)
  - Continued block and exterior brick work.
  - Continued roughing in electric.

### Photo Log

#### Fire Station #14



First floor block work



Monument sign work



Framing footings for patio

### Public Works Modifications



New spray booth



Looking into the new spray booth

## Emergency Operations Center (EOC)



Block/brick work at the EOC (looking at west wall)



Completed brick work on south wall



Interior block work

## Coming Up This Week ...

- Fire Station #14
  - Work on installing the storm pipe to MacDonald Creek (stopped work earlier because of watermain conflict).
  - Continue under slab plumbing work in the apparatus bay floor.
  - Start structural steel work (apparatus bay and west side).
  - Continue block work on the apparatus floor and first story.
  - Begin site electric work.
- Public Works Modifications
  - Continue block/brick work on new paint spray booth.
  - Begin prep work for building the new wash bay including removing asphalt and relocating a watermain.

- Emergency Operations Center (EOC)
  - Begin watermain work to feed EOC.
  - Continue roughing in electric
  - Start steel work.